BRUHAT BANGALORE MAHANAGARA PALIKE

k: Construction of Concrete Retaining Wall And Other Civil Works to Mallasa Colony School In Ward No 13 Shettyhalli Sub Division

Measurement record on :- 16-02-2020

Description of work	No	Dimensions			Quantity
		L	B	D	
aying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kgs, with n size graded granite metal coarse aggregates @0.70 cum and fine aggregtes @ 0.47cum, with rs @ 3 liters confirming to is 9103-1999 reafirmed-2008 at machine mixed, concrete laid in layers 5 cms thick, vibrated for all works in foundation for footings, pedastals, retaining walls, return thickness) including attached pilasters, columnspillars, posts, struts, buttresses, bed blocks, plinths etc., including cost of all materials, labour, HOM of machinery, curing, complete but f reinforcement as per specifications					
wall Footing	1	61.20	3.20	1.00	195.8
wall	1	46.20	(0.9+.3)2	4.75	131.6
	1	15.00	(0.9+.3)2	4.50	40.5
					368.0

E.E. (D.D.)

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

of Work: Construction of Concrete Retaining Wall And Other Civil Works to Mallasandra Colony School In Ward No 13 Shettyhalli Sub Division

Pre measurement record on :- 10-02-2020

Description of work	No	Dimensions			Quantity	Unit
		L	B	D		
ork in surface excavation in ordinary soil for levelling and lowering the ground manually (other undation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing avated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface levelled and lressed, disposed earth to be levelled after breaking of clods and neatly dressed as per ations, specification. rden earth						
oting	1	61.2	(4+3.5)/2	(5.0+4.2)/2	1055.70	
t area	1	61.20	3.50	1.20	257.04	
t area	1	16.2	(12.5+4.6/2	(0.65+0.95)/2	124.65	
	1	32.6	(4.6+2.25)/2	(0.65+0.95)/2	100.48	
					1537.87	Cum

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Work: Construction of Concrete Retaining Wall And Other Civil Works to Mallasand Colony School In Ward No 13 Shettyhalli Sub Division

Pre measurement record on :- 29-02-2020

Description of work	No	Dimensions			Quantity	
		L	B	D		
ng and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and ze graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine machine mixed, concrete laid in layers not exceeding 15 cms^thick, well compacted, in foundation g cost of all materials, labour, HOM of machinery, curing complete as per specifications.						
ng wall footng						
	1	61.2	3.5	0.15	32.13	
					32.13	C

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

of Work: Construction of Concrete Retaining Wall And Other Civil Works to Mallasandr
Colony School In Ward No 13 Shettyhalli Sub Division

measurement record on :- 16-02-2020

Description of work	No	Dimensions			Quantity	U
		L	B	D		
ng and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface s walls at any thickness, including attached pilasters, buttresses, plinth cills and string courses cost of all als, labour complete as per specifications						
ng wall footing side	2	61.20		1.00	122.40	
ng wall	2	46.20		4.75	438.90	
	2	15.00		4.50	135.00	
					696.30	S
		Limited to			657	S

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

Scanned by CamScanner